

Application for Approval of **NEW HOME CONSTRUCTION**
within the Centerville Conservation Community
Architectural Control Committee

Lot Number: _____ Block: _____

Date Submitted: _____

PROPERTY OWNER INFORMATION

Name: _____

Phone: _____ Email: _____

Address: _____

BUILDER INFORMATION

Licensee Name: _____

Business Name: _____

Address: _____

Phone: _____ Email: _____

License Number: _____ Licensee Status: _____

License Date: _____ Expires On: _____

REQUIRED SUBMISSIONS (*initial each to signify recognition and completion*)

Design Review Fee: \$1,700 **made payable to Centerville Community Owners Assoc.**

Architectural Guideline Compliance Deposit: \$8,000 **made payable to Centerville Community Owners Assoc.**

Complete electronic set of Plans as described in the Centerville Architectural Control Committee Submission Manual (attached).

ALL APPLICATIONS SHOULD BE SUBMITTED TO:

Micah Dodson, AIA
The Dodstone Group Architects
3011-1 Powell Road
Tallahassee, FL 32308
mdodson@dodstone.com

O: (850) 656-7326
C: (850) 524-2399
mglasgow@dodstone.com

ALL FEES/DEPOSITS SHALL BE MAILED OR DELIVERED TO:

TPAM

P.O. Box 12412

Tallahassee, FL 32317

The undersigned hereby acknowledges receipt of (i) the Centerville Design Pattern Book & Guidelines and its Addendum, (ii) the Amended and Restated Declaration of Covenants, Conditions and Restrictions for Centerville, (iii) the Applying: Applying for the Approval of the ACC handout, and (iv) the ACC Procedures (all of which can be found at [http://www.centervilleconservation.org\(acc-submittal.html\)](http://www.centervilleconservation.org(acc-submittal.html))), and the undersigned agrees to abide by all of the restrictions, rules, requirements, processes and procedures outlined in these documents. Further, the undersigned hereby grant permission to the Centerville ACC, TPAM, and DodStone Architects, including their agents and employees, to enter the premises for the purposes of inspecting the lot, construction, and conducting a final inspection so long as the undersigned is given no less than 24 hours prior notice so that the undersigned can attend such inspection.

BUILDER/CONTRACTOR SIGNATURE

DATE

PROPERTY OWNER SIGNATURE

DATE

Property Owner Name: _____

Phone: _____ Email: _____

Mailing Address: _____

Lot Number: _____ Block: _____

***This application shall be effective and apply to all requests
submitted on or after May 15, 2019.***

APPLICATION PROCESS

The application review process is designed to assist the applicant in developing housing design concepts that fall within the guidelines of Centerville's Pattern Book & Design Guidelines with Addendum, and Amended and Restated Declaration of Covenants Conditions and Restrictions (the "Covenants"). The process includes Pre-Construction, Preliminary Design, and Final Design meetings. However, at any point applicant may opt to skip a stage of the review process in order to expedite the review, provided all items required for the skipped stage and successive stage are in place and available for review and comment and that the DodStone Group agrees the stage may be skipped. This is not recommended, as applicant's best interest may be served by taking advantage of the entire review process. Applicants are encouraged to have their builder and/or architect present at all meetings.

Guidelines Compliance Deposit

At the time of submission of this completed application and the preliminary plans, the sum of \$8,000.00 shall be required to be deposited with the Centerville Community Owners Association to assure completion of construction of the improvements as depicted in the approved plans. In the event that the improvements are not completed as depicted in the approved plans, the ACC may require that the improvements be corrected or may impose fines against the Property Owner or its builder as provided in the Covenants.

Design Review Fee

As a means of defraying the expense of the review process, the ACC shall require a fee to accompany the submission of the preliminary plans and specifications in the amount of \$1,700.00. No member of the ACC shall receive any compensation for services performed for design review. In addition, if special architectural or other professional review is required of any particular improvement, the applicant shall also be responsible for reimbursing the ACC for the cost of such review. Notwithstanding, the cost of architectural and professional review of the plans and specifications of the initial improvements to the Lot, including construction of the residence, shall be paid by Owner in conjunction with the submission of the plans and specifications.

Plan Review and Approval Process *(revised February 5, 2015)*

1. Preliminary Plan Review Meeting

The applicant should contact DodStone to request a Preliminary Plan Review Meeting. DodStone will then coordinate a meeting with applicant for a mutually acceptable time and date. All meetings between DodStone and applicant shall take place at the DodStone office, located at 3011-1 Powell Road, Tallahassee, Florida 32308.

The purpose of this meeting is to give the applicant and architect guidance as to the conformance with the design guidelines for Centerville. Applicant shall submit all documents listed below to DodStone at least five days prior to the scheduled meeting:

Elevations (1/4" scale) for all sides of the proposed improvements showing:

- all exterior openings
- exterior finishes and materials
- finished floor elevations, ceiling heights, exterior grade, eaves, roof ridges and pitch, (all dimensioned)

Floor Plan (1/4" scale) floor showing:

- all rooms, porches, landings, stairs, windows, doors with swing, overhangs of floors and roofs shown in dash lines

Typical wall section (3/4" scale) showing:

- floor and ceiling heights, foundation, floor, wall and roof, window head and sill heights, porch foundation, wall, pier screening, deck and framing, ceiling trim, columns, railings, eaves and roof (porches included), roof pitches, interior and exterior finishes

Site plan and grading plans (1/16" or 1" to 30' scale) showing:

- north arrow
- dimensioned property lines and dimensioned footprint of home
- all easements, setbacks, utilities, curb inlets, driveways, sidewalks, streetlights, buildings, structures, pools, fences, erosion control, drainage improvements, roof overhang (dash lines)
- Existing one-foot contours, proposed changes to grades

Preliminary tree survey showing:

- all trees with 6" or greater caliper including trees that encroach
- tree protection and removal plan

Preliminary landscape plan (minimum 1/8" scale) showing:

- landscaped areas, including species prescribed by the Centerville Pattern Book (*see 5.5 Plant Materials*)
- hardscape areas
- fences and if decided, examples of style
- all elements prescribed by the Centerville Pattern Book (*see Section 5, Landscape Guidelines*)

If available, applicant should also bring any other materials that depict the intent of design, such as inspiration pictures or magazine clippings.

In the event the information submitted to DodStone is, in its opinion, incomplete or insufficient in any manner, DodStone may request and require the submission of additional or supplemental information. The applicant must comply with the request within 30 days.

2. Final Design Review Meeting

The applicant shall contact DodStone to request a Final Design Review Meeting. DodStone shall coordinate a meeting with applicant at a mutually acceptable time and date.

The purpose of this meeting is for DodStone to communicate to the applicant its assessment of the final plan's compliance with Centerville's design guidelines. At least ten (10) days prior to this meeting, the applicant shall submit final construction documents (enumerated below) to DodStone for review and comment. In the event the information submitted to DodStone is, in its opinion, incomplete or insufficient in any manner, DodStone may request and require the submission of additional or supplemental information. The applicant must comply with the request within 30 days. At this meeting the applicant will be advised of DodStone's opinion that the submittal either complies or does not comply with Centerville's design guidelines. Time will be allotted for explanation and discussion. Within 3 business days following this meeting, DodStone shall inform the ACC of its recommendation in writing with a copy to the applicant, along with details regarding any matters of noncompliance.

REQUIRED SUBMITTALS:

Site plan and grading plans (1/16" or 1" to 30' scale) showing:

- north arrow
- accurate lot lines with dimensions, meets, and bounds
- all buildings, structures, fences, setbacks, easements, rights-of-way contiguous to the lot, fire hydrants, streetlights, culverts
- topography, proposed erosion control devices, drainage improvements, roof overhang (dash lines), existing one-foot contours, proposed changes to grades
- tree survey showing all trees with 6" or greater caliper including trees that encroach
- tree protection and removal plan
- building footprint with overall dimensions and distance between proposed structures and property lines
- driveways, walks, landscape areas, hardscape areas, pools
- fences with dimensions, materials, and design
- water, sewer, and electrical services
- location of all exterior equipment including, but not limited to, electrical meter, air conditioning condenser, propane tank, pool equipment, trash, and recycle containers

Floor Plan (1/4" scale) floor showing:

- all rooms, porches, landings and stairs and all structures

- all windows and exterior doors (with swing) sized
- roof plan
- overhangs of floors and roofs shown in dash lines

Elevations (1/4" scale) for all sides of the proposed improvements showing:

- all exterior openings
- exterior finish materials identified and rendered
- all finished floor elevations, ceiling heights, eave and roof ridges dimensioned in relation to the exterior finished grade
- roof pitches

Typical wall section (3/4" scale) showing:

- floor and ceiling heights
- foundation, wall, porch and roof structure
- window head and sill heights
- eave and roof detailed and dimensioned in relation to finished exterior grade
- roof pitches
- material designations — labeled and dimensioned

Typical porch section (3/4" scale and fully dimensioned and noted) showing:

- each type of porch
- adjacent walls

Exterior details (1-1/2" scale fully dimensioned sections and elevations noted) showing*:

- eave and cornice detail
- chimney details
- column details
- porch and railing details
- window head, sill and jamb details
- door and door frame details
- Major architectural elements, i.e. entry surrounds, balconies, bays, dormers, foundation vents, porch and pier screening, etc.
- Exterior siding details (corner boards, foundation jointing, brick bonds, etc.)
- material designations — labeled and dimensioned
- Additionally: product and material samples for all exterior elements (full color)

**At DodStone's sole discretion, pictures of such details as listed above may be accepted as details*

Landscape plan (1/16" or 1 to 30 scale) showing:

- all elements required by Centerville pattern book
- plant schedule indexed to plan showing location, quantity, species, and planting size of material
- north arrow
- all trees with 6" or greater caliper and protection zone including trees that encroach
- accurate lot lines with dimensions, meets and bounds

- all buildings, structures, fences, setbacks, sidewalks, easements, rights-of-way contiguous to the lot to edge of pavement or pedestrian path
- locations, dimensions, materials, paving patterns, colors and textures of all landscape elements including driveways, and walks, location of fences and walls with type and design, pools with materials and dimensions indicated
- fences, gates and any built hardscape features including dimensions, materials, and details at a scale of 3/4" = 1'
- sheet flow, both existing and as modified by landscape plan showing drainage systems and erosion control
- location of all exterior equipment including, but not limited to, electrical meter, air conditioning condenser, propane tank, pool equipment, trash and recycle containers including type of screening for each
- location of Septic tank and drain field

ADDITIONAL SUBMISSIONS

DodStone or the ACC also may require submission of the following:

1. Samples of building materials and proposed colors.
2. If requested, such site plans, plans and specifications for the proposed improvement, prepared and stamped by a registered Florida Architect or approved residential designer.
3. Landscaping and irrigation plans, prepared by a registered landscape architect or approved landscape designer showing all existing trees and major vegetation stands and a surface water drainage plan showing existing and proposed design grades, contours relating to the pre-determined ground floor finish elevation.
4. Pool plans and specifications, if applicable.
5. A proposed time schedule for completion, all as reasonably specified by the ACC.
6. Copy of Septic Tank Permits.

3. ACC Response to Application:

No later than thirty (30) days after receipt of all information required by the ACC for final review, the ACC shall approve or deny the application in writing. The ACC shall have the right to refuse to approve any plans and specifications which are not suitable or desirable, in its sole discretion, for aesthetic or any other reasons or to impose qualifications and conditions thereon. In approving or disapproving such plans and specifications, the ACC shall consider the suitability and aesthetics of the proposed improvements, the materials of which the improvements are to be built, the site upon which the improvements are proposed to be erected, harmony with the surrounding

area, and the effect on adjacent or neighboring property. In the event the ACC fails to respond within thirty (30) days, the plans and specifications shall be deemed approved by the ACC.

Construction of all improvements shall be completed within the time period set forth in the application and approved by the ACC.

RESUBMISSION

- A. In the event that the ACC disapproves any plans and specifications, the applicant may request a rehearing by the ACC to re-review the disapproved plans and specifications and to suggest modifications necessary to make the proposed plans compliant with the intention of the Centerville Pattern Book & Design Guidelines with Addendum. The meeting shall take place no later than thirty (30) days after written request for such meeting is received by the ACC, unless applicant waives this time requirement in writing. The ACC shall make a final written decision no later than thirty (30) days after such meeting.

- B. Upon continued disapproval, and unless the members of the Board and ACC are the same, the applicant may appeal the decision of the ACC to the Board within thirty (30) days of the ACC's written review and disapproval. Review by the Board shall take place no later than thirty (30) days subsequent to the receipt by the Board of the applicant's request. Plans that are deemed inappropriate shall be withdrawn from further consideration by the Board. The decision of the ACC, or if appealed, the Board, is final and binding upon the applicant, its heirs, legal representatives, successors, and assigns.

CONSTRUCTION

Construction Activities after ACC Approval

- A. No home or other material structure shall be constructed on any Lot except by a contractor licensed in the State of Florida.
- B. Each applicant shall deliver to Centerville Community Owners Association copies of all construction, building, and septic tank permits as and when received by the applicant.
- C. Inspections: There shall be a minimum of two site inspections by DodStone during the construction process. The first inspection shall occur prior to the pouring of footers or slab and the second inspection shall take place prior to occupancy, but no later than ten (10) days after receipt of certificate of occupancy. Either Owner or Builder shall request and schedule the inspections with DodStone, but the ultimate responsibility for obtaining the required inspections rests with the Owner. Failure to schedule inspections may result in any or all of the following:
- fines to the Owner or Builder;
 - correction of any work that is not in compliance with the approved plans; and
 - the Builder not being permitted to perform future construction activities in Centerville.
- D. Construction Hours:
- Monday through Friday: 8:00 a.m. - 6:00 p.m.
 - Saturday: 9:00 a.m. until 6:00 p.m.
 - Sunday: NO CONSTRUCTION PERMITTED

The Builder, and all subcontractors and construction material suppliers, shall enter and exit Centerville through the construction entrance gate located adjacent to the Centerville Road entrance to the community.

Contact Information:

Total Professional Association Management c/o Centerville Community Owners' Assoc.

P.O. Box 12412

O: (850) 583-1173

Tallahassee, FL 32317

F: (850) 344-9447

customerservice@tpam.biz

Micah Dodson, AIA

The Dodstone Group Architects

3011-1 Powell Road

O: (850) 656-7326

Tallahassee, FL 32308

C: (850) 524-2399

mdodson@dodstone.com

mglasgow@dodstone.com